


Brief Description of Development Projects

01.	Project Name	:	Development of Gobrakura-Koroitoli' Land port.
	Objective of the Project	:	To Develop the storage and parking facilities of goods with necessary infrastructure to meet the imported and exportable goods between Bangladesh and India entering through this land port.
	Project Period	:	January' 2018 to December'2020.
	Estimated Cost	:	6722.62(GOB) lac
	Major Components	:	Land acquisition, land development, boundary wall, internal road, yard ,drain, electrification, warehouse, office building, weigh bridge scales and other necessary infrastructures.
	Project Area	:	Upazila-Haluaghat , District-Mymensingh.
	Cumulative Progress Up to June'2020 in lac Tk. (%)	:	2005.00(29.82%)
	Current Year (2020-21) Allocation (In lac Tk.)	:	1000.00
	Present Condition	:	Land acquisition has been completed. Physical works are in progress.


 স্বীকৃত নথি সরকার
 নির্বাহী প্রকৌশলী
 বাহুবক, ঢাকা।

02.	Project Name	:	Bangladesh Regional Connectivity Project-1:Development of sheola ,Bhomara,Ramgarh Land ports and Up gradation of security system of Benapole Land Port.
	Objective of the Project	:	1.To Develop physical infrastructures for imported and exportable goods and vehicles at sheola ,Bhomra,Ramgarh Land ports and improvement of safety security of BenapoleLand port.2.Improvement of security System providing CCTV at Benapole land port.3.Enhance the connectivity between Bangladesh and India .4.Increase Cross border trade facilities through land routes with neighboring Countries.
	Implementation Period	:	July'2017 to June '2021(Proposed upto June'2023)
	Estimated Cost	:	69300.13(World Bank & GOB)
	Major components	:	Major components are Consultancy,Landacquisition,Improvement of sheola,Bhomra,Ramgarh Land ports, Security wall,CCTV.
	Project Area	:	Sheola Land Port, Upazila-Bianibazar,District-Sylhet Bhomra Land Port, Upazila-Sadar, District-Satkhira. Ramgarh Land Port, Upazila, District-Khagrachari. Benapole Land Port, Upazila- Sharsa, District-Jessore.
	Cumulative Progress Tk. Up to June,2020 in lac (%)	:	7351.80 (10.61%)
	Current Year (2020-21) Allocation (In lac Tk.)	:	8212.00
	Present Condition	:	Land Acquisition of Bhomra has been completed. Land acquisition of Sheola and Ramgarh are in progress. The safety and security by CCTV and access control system of Benapole Land Port is in progress. Other works are in process of implementation.


Ami

বীরেন্দ্র নাথ সরকার


নির্বাহী প্রকৌশলী

সরকারের দপ্তর।

03.	Project Name	:	Construction of Head office Building of Bangladesh Land Port Authority at Sher-e-Bangla Nagar, Agargaon, Dhaka.
	Objective of the Project	:	To Develop Institutional Strength of Bangladesh Land Port Authority.
	Implementation Period	:	July '2016 to June '2021
	Estimated Cost	:	3450.00 (GOB)
	Major Components	:	Office building, Firehydrant system.
	Project Area	:	Sher-e-Banglanagor, Agargaon, Dhaka.
	Cumulative Progress Tk. Up to June '2020 in lac (%)	:	750.00 lac (21.74%)
	Current Year (2020-21) Allocation (In lac Tk.)	:	1000.00
	Present Condition	:	Slab casting has been completed up to level 2 including 2-basements.


 শ্রীমতী সন্ধ্যা নাথ সরকার
 নির্বাহী প্রকৌশলী
 বাহুবল, ঢাকা।

04.	Project Name	:	Construction of Cargo vehicle Terminal at Benapole Land Port.
	Objective of the Project	:	(i) Parking facilities of imported cargo vehicles; (ii) Enhance the efficiency of export-import and reduce traffic jam at port area.
	Project Period	:	July'2019 to June '2021.
	Estimated Cost	:	28968.15 (GOB)
	Major components	:	Land acquisition, land development ,boundary wall, road, parking yard , building, drain, electrification, weigh bridge scale. etc.
	Project Area	:	Benapole Land Port, Upazila-Sharsa, District-Jashore.
	Cumulative Progress Up to June,2020 in lac Tk. (%)	:	--
	Current Year (2020-21) Allocation (In lac Tk.)	:	500.00
	Present Condition	:	Under Implementation


 স্বীকৃত ন্যায় সরকার
 নির্বাহী প্রকৌশলী
 বাহুবল, ঢাকা।

05.	Project Name	:	Development of Belonia Land port.
	Objective of Project	:	To Develop the storage and parking facilities of goods with necessary infrastructure to meet the imported and exportable goods between Bangladesh and India entering through this land port.
	Implementation Period	:	January'2018 to June '2021.
	Estimated Cost	:	3864.34(GOB)
	Major components	:	Land acquisition, Land development, Warehouse, Office building, Dormatory Building, Boundary wall, Road, Yard, Drain, Electrification, Weigh bridge etc and other necessary infrustractors.
	Project Area	:	Belonia Land Port, Upazila-Parshuram, District-Feni.
	Cumulative Progress Up to June,2020 in lac Tk. (%)	:	828.00(21.43%)
	Current Year (2020-21) Allocation (In lac Tk.)	:	700.00
	Present Condition	:	Land acquisition completed. Physical Work are in progress.


Ali

বীরেন্দ্র নাথ সরকার
নিবাহী প্রকৌশলী
বাহুবল, ঢাকা।

06.	Project Name	:	Development of Dhanuakamalpur Land port.
	Objective of the Project	:	To Develop the storage and parking facilities of goods with necessary infrastructure to meet the imported and exportable goods between Bangladesh and India entering through this land port.
	Project Period	:	July' 2018 to June '2021.
	Estimated Cost	:	5930.00(GOB)
	Major Components	:	Land acquisition, Land Development, Boundary wall, Road, Yard, Drain ,Electrification, Weigh bridge etc.
	Project Area	:	Upazila-Bakshigonj, District-Jamalpur.
	Project Director	:	Dhirendra NathSarker (Executive Engineer, BLPA).
	Cumulative Progress Up to June,2020 in lac Tk. (%)	:	662.71 (11.18%)
	Current Year (2021-21) Allocation (In lac Tk.)	:	1300.00
	Present condition	:	Land acquisition has been completed.


 ধীরেন্দ্র নাথ সরকার
 নির্বাহী প্রকৌশলী
 বাছবক, ঢাকা।

07.	Project Name	:	Development of Balla Land port.
	Objective of the project	:	To Develop the storage and parking facilities of goods with necessary infrastructure to meet the imported and exportable good between Bangladesh and India entering through this land port.
	Implementation Period	:	July' 2017 to June' 2021.
	Estimated Cost	:	4890.49(GOB)
	Major components	:	Land acquisition, Land development, Warehouse, Office building, Dormatory Building, Boundary wall, Road, Yard, Drain, Electrification, Weigh bridge etc and other necessary infrustractors.
	Project Area	:	Balla Land Port , Upazila-Chunarughat, District - Habigonj.
	Cumulative Progress Tk. Up to June,2020 in lac (%)	:	710.00(14.52%)
	Current year (2020-21) Allocation (In lac Tk.)	:	100.00
	Present Condition	:	Land acquisition is in progress.


 ধীরেন্দ্র নাথ সরকার
 নির্বাহী প্রকৌশলী
 বাসুভদ্র, ঢাকা।